

~~CONFIDENTIAL~~

FACILITIES MANAGEMENT DIVISION  
WEEKLY REPORT FOR PERIOD ENDING 22 APRIL 1987

1. Status of Tasks Assigned by Senior Management:

NO a. The major effort by the Division during this reporting period has been providing support to the office of Security for the upcoming demonstration on 27 April.

NO b. Engineering Branch surveyed the equipment room in the P&PD building in order to resolve the overheat problem that exists. Heat generating data from the equipment manufacturers has been requested. Consideration is being given to increasing the room ventilation data is received, Engineering Branch personnel will confirm the feasibility of this approach and design accordingly. [REDACTED]

25X1

NO c. Engineering Branch worked with Headquarters Consolidation Staff to prepare a briefing for the A-E which has been selected for the original Headquarters building upgrade, before the population backfill operation. Unclassified technical documents were selected and a portion of the oral presentation was accomplished by Engineering Branch personnel. The A-E was also given a tour of mechanical and electrical rooms. [REDACTED]

25X1

NO d. BSB began the task of offloading [REDACTED] trailers and installing Corry Jamestown furniture in the first floor of [REDACTED] for DDA/OC. This task will continue during the week of 20-25 April.

25X1

25X1

25X1

25X1

2. Major Events That Have Occurred During the Preceding Week:

NO a. A representative of Eastern Chemical Waste Systems visited the Headquarters Compound on 14 April to conduct a preliminary survey of the 45 abandoned 55-gallon drums at the rear of the Motor Pool. The drums are partially filled with

unknown liquids. An on-site test will be conducted during the week of 24 April to determine the exact contents so that preparations may be made for removal of the drums from the Headquarters Compound.

*yes*  
*1.8*  
*OL*  
b. ~~EB~~ was informed that operating personnel detected tampered control wires in the panels of the electrical emergency generators *on the Headquarters Compound*. The control wires were rewired ~~so as to~~ appear ~~to be~~ connected but without making electrical contact. Had the generators been required to start automatically, they would not have been able to. ~~EB has confirmed that~~ Corrections have been made. ~~Also, EB is~~ determining what other critical components are vulnerable to similar tamperings, *and* ~~EB~~ has directed Allied to install a lock on the control panels of critical equipment. This matter has been reported to the Office of Security ~~by FMD personnel~~.

25X1

*NO*  
*OL received*  
c. A priority request ~~was received in OPB/FMD~~ on 16 April to design and renovate approximately 450 sq. ft. of office space in Room 4D23/27 *for the DDO/SE*. Since the required date was 20 April, a quick start was sent to Allied ~~on Friday 17 April~~. Work was started on Friday afternoon and finished by Saturday afternoon.

25X1

*NO*  
d. Virginia Power removed their 230/34 KV transformer from the switchyard and is in the process of removing the steel structures that use to support the conductors serving the outside 13.2 cubical.

25X1

*NO*  
e. The contractor, MCI, continues the removal of excess equipment and trash from around the powerhouse and has started the demolition of the outside 13.2 cubical.

25X1

*1.M.*  
*yes*  
*OL reports that*  
f. In an effort to refurbish the ground floor, Allied began, on 17 April, replacing all broken and damaged ceiling tiles and patching and painting all corridor walls. A work order has also been submitted to strip and rewax all ground floor corridors, as well as the removal of the wood bumpers and the installation of new stainless steel bumpers.

25X1

*NEXT WEEK  
PLS.*

[Redacted] 25X1

[Redacted] 25X1

[Redacted] 25X1

[Redacted] 25X1

[Redacted] Chief 25X1  
Facilities Management Division, OL